

				CSETS Conceptual ECI Programme Dated Fri 13/12/24																																																																																																																																																																																																																
ID	Task Name	Duration	Start	Finish	2020													2021													2022													2023													2024													2025													2026													2027													2028													2029													2030													2031													2032													2033													2034													2035												
1	CSETS Conceptual ECI Programme	145.4 wks	Mon 20/04/26	Fri 30/03/29																																																																																																																																																																																																																
2	Construction Contractual Date	108 wks	Mon 25/01/27	Fri 30/03/29																																																																																																																																																																																																																
3	Start/Access date	0 days	Mon 25/01/27	Mon 25/01/27																																																																																																																																																																																																																
4	Planned Completion	0 days	Wed 07/02/29	Wed 07/02/29																																																																																																																																																																																																																
5	Terminal Float	37 days	Thu 08/02/29	Fri 30/03/29																																																																																																																																																																																																																
6	Completion	0 days	Fri 30/03/29	Fri 30/03/29																																																																																																																																																																																																																
7	Pre-Construction	37 wks	Mon 20/04/26	Wed 20/01/27																																																																																																																																																																																																																
8	Award of CSETS D&B contract	0 wks	Mon 20/04/26	Mon 20/04/26																																																																																																																																																																																																																
9	Design Mobilisation Period	4 wks	Mon 20/04/26	Mon 18/05/26																																																																																																																																																																																																																
10	Detail Design	120 days	Tue 19/05/26	Wed 04/11/26																																																																																																																																																																																																																
11	Procurement/ Mobilisation/Notices/Permits/TM	45 days	Thu 05/11/26	Wed 20/01/27																																																																																																																																																																																																																
12	Construction Works	100.6 wks	Mon 25/01/27	Wed 07/02/29																																																																																																																																																																																																																
13	Start on site	0 days	Mon 25/01/27	Mon 25/01/27																																																																																																																																																																																																																
14	Set-up Site Compound	23.2 wks	Mon 25/01/27	Fri 09/07/27																																																																																																																																																																																																																
15	Compound 1- To serve Phase A/B/C/L/Int1/structure3 And Phase Int 1 works	8 wks	Mon 15/02/27	Tue 13/04/27																																																																																																																																																																																																																
16	Compound 2/3- To serve Phase E/D/C/Int2/structure2	5 wks	Mon 25/01/27	Fri 26/02/27																																																																																																																																																																																																																
17	Compound 4- To serve Phase G/F/Int3/structure2	5 wks	Mon 25/01/27	Fri 26/02/27																																																																																																																																																																																																																
18	Compound 5- To serve Phase G/H/Int4	5 wks	Mon 01/03/27	Tue 06/04/27																																																																																																																																																																																																																
19	Compound 6- To serve Phase I/H/structure1	5 wks	Mon 07/06/27	Fri 09/07/27																																																																																																																																																																																																																
20	Compound 7a or 7b- To serve Phase J/K/structure1	5 wks	Wed 07/04/27	Wed 12/05/27																																																																																																																																																																																																																
21	Civils Works	96.6 wks	Mon 25/01/27	Wed 10/01/29																																																																																																																																																																																																																
22	Phase A- A1301 tie-in to Compound 1	21.6 wks	Mon 25/01/27	Tue 29/06/27																																																																																																																																																																																																																
38	Phase B- Main Compound to Structure 3	85.6 wks	Wed 14/04/27	Wed 10/01/29																																																																																																																																																																																																																
55	Phase C- High Street to Bridge Structure 3	23.2 wks	Fri 23/07/27	Mon 17/01/28																																																																																																																																																																																																																
72	Phase D- High Street to Sawston Road	31.6 wks	Mon 01/03/27	Wed 13/10/27																																																																																																																																																																																																																

CSETS Conceptual ECI Programme					
ID	Task Name	Duration	Start	Finish	Dated Fri 13/12/24
91	Phase E- Sawston Road to Structure 2	55 wks	Mon 09/08/27	Mon 18/09/28	
111	Phase F- Haverhill Road to Bridge Structure 2	35.8 wks	Mon 01/03/27	Thu 11/11/27	
132	Phase G- Hinton Way to Haverhill Road	42.8 wks	Wed 03/11/27	Mon 18/09/28	
152	Phase H- Granhams Road to Hinton Way	35.2 wks	Fri 10/12/27	Fri 01/09/28	
172	Phase I- Granhams Road to Bridge Structure 1	31.2 wks	Fri 30/07/27	Mon 20/03/28	
192	Phase J- Addenbrookes Road Roundabout to Bridge Structure 1	16.8 wks	Thu 13/05/27	Thu 09/09/27	
213	Phase K- Francis Crick Avenue (starts 23/6/27, duration prior is for advance diversionary works) (note: these works may be delivered earlier and separate to CSET works)	60.4 wks	Mon 25/01/27	Tue 11/04/28	
239	Structures	79.4 wks	Thu 13/05/27	Tue 12/12/28	
240	Bridge Structure 3	71.4 wks	Thu 13/05/27	Tue 17/10/28	
271	Bridge Structure 2	67.4 wks	Fri 06/08/27	Tue 12/12/28	
302	Bridge Structure 1	41.4 wks	Fri 30/07/27	Mon 05/06/28	
333	Site wide works - All Phases	22.4 wks	Mon 21/08/28	Wed 07/02/29	
334	Carriageway/ footways surfacing and tie-in to existings	7 wks	Mon 21/08/28	Mon 09/10/28	
335	Roadmarkings/ signs	5 wks	Tue 10/10/28	Mon 13/11/28	
336	Street lightings & signals	20 wks	Thu 07/09/28	Wed 07/02/29	
337	Completion & Handover	2 mons	Thu 30/11/28	Wed 07/02/29	
338	Demobilisation & snaggings	1 mon	Thu 11/01/29	Wed 07/02/29	
339	Travel Hub	68 wks	Mon 13/09/27	Fri 02/02/29	
340	Construct travel hub/car park/access roads/drainage	68 wks	Mon 13/09/27	Fri 02/02/29	
341	Interchange	17 wks	Mon 31/07/28	Mon 27/11/28	
342	Interchange-2	10 wks	Mon 31/07/28	Mon 09/10/28	
344	Interchange-3	14 wks	Mon 21/08/28	Mon 27/11/28	
346	Interchange-4	12 wks	Fri 04/08/28	Fri 27/10/28	